

Preliminary CeC Schedule

Main Phases of CeC PoP Commissioning and First Tests

- ▶ RF Systems Set-up (February 6 – March 17)
- ▶ Low Energy Beam Set-up (March 6 – March 24)
- ▶ High Energy Beam Set-up (March 27 – April 21)
- ▶ FEL Set-up (April 24 – May 12)
- ▶ Establish Common Operation of Hadron and Electron Beams (May 15 – June 5)
- ▶ First Experiments (June 5 – end of the Run17)

Milestones

- ▶ Start of cooldown February 6th
- ▶ Insert first cathode February 26th
- ▶ Complete RF conditioning March 17th
- ▶ Complete injector tuning March 24th
- ▶ MPS is commissioned May 1st
- ▶ Complete FEL tuning May 12th
- ▶ Start of the first experiments June 5th

RF Systems Set-up

- ▶ Warm conditioning of FPCs (February 6 – February 10)
- ▶ Helium processing of SRF cavities (February 13 – February 24)
- ▶ Develop gun operator controls (February 27 – March 3)
- ▶ Commission 704 MHz accelerator cavity (February 27 – March 17)
- ▶ Develop accelerator cavity operator controls
- ▶ Re-commission buncher cavities and develop operator controls
- ▶ Develop laser controls and laser beam parameters measurement

Low Energy Beam Set-up

- ▶ Get first beam and measure beam parameters (energy, emittance, charge, ...)
- ▶ Check operation of BPMs and profile monitors
- ▶ Commission gun ICT
- ▶ Debug and make ready to use scripts (QE map scan, gun center scan, beam energy measurement with solenoids, emittance measurement with slits and solenoid scan, LEBT physics controls, ...)
- ▶ Deliver beam to low power beam dump and cross calibrate gun ICT and Faraday cup
- ▶ Measure low energy beam optics
- ▶ Systematic studies of beam optics on charge
- ▶ Phase buncher cavities

High Energy Beam Set-up

- ▶ Finalize scripts for beam parameters measurement (quadrupole centering, beam optics measurement, response matrix measurement, orbit correction, high energy beam physics control)
- ▶ Measure and optimize beam parameters (emittance, bunch length, energy, energy spread)
- ▶ Fix experiment energy and RF frequencies
- ▶ Propagate beam to the high power dump
- ▶ Commission beam diagnostics (BPMs, dump ICT, profile monitors)
- ▶ Establish reference orbit
- ▶ Commission MPS
- ▶ Radiological surveys
- ▶ Fault studies

FEL Set-up

- ▶ Match beam optics into the wigglers
- ▶ Adjust orbit
- ▶ Commission IR diagnostics
- ▶ Measure FEL gain

Establish Common Operation of Hadron and Electron Beam

- ▶ Develop RHIC Ramp
- ▶ Establish hadron set-up and monitor baseline
- ▶ Measure hadron beam stability
- ▶ Commission hadron BPMs
- ▶ Align transversely hadron and electron beams
- ▶ Match electron and hadron beams energy
- ▶ Proceed to coherent electron cooling tests

Scripts/Applications

- ▶ Magnets normalization
- ▶ LEBT energy measurement with solenoid (two solenoids? both trims?)
- ▶ QE map scan
- ▶ Gun cavity center measurement
- ▶ LEBT emittance measurement (slits, solenoid scan)
- ▶ LEBT physics control
- ▶ CeC (high energy) physics controls
- ▶ Beam optics measurement with quadrupole scan (emittance as well)
- ▶ Bunch length, energy spread measurement
- ▶ Quadrupole centering (BPM offset)
- ▶ Response matrix measurement
- ▶ Orbit correction
- ▶ Orbit stabilization